EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Thindlu Colony, Kempegowdanagara and Surrounding areas in Ward No. 09, (Vidyaranyapura).
2	Amount of Work Portion	1,04,05,603.00
3	Estimated Cost	100.00 Lakhs
4	Name of Contractor	SriMuniraju B.M
5	Agreement No	EE/BTP/BBMP/ Ag No. 153/2020-21 Date: 07-12-2020
6	No and date under which work order issued	EE/BTP/BBMP/WO/153/2020-21 Date: 07-12-2020
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension of time	05-04-2021
9	Date of receipt of application in the sub division office	05-04-2021
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	325 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due toSite Dispute, the Work is delay Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation with nominal penalty

Assistant Engineer
Ward No. 09

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Executive Engineer
Byatarayanapura Division, Bangalore-92.

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Chief Engineer
Yelahanka Zone, Bangalore-92.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ